ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ: Providing Additional works to Nagenahalli Govt School in chowdeshwari ward no -02 of yelahanka Sub division ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: 1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 117 /2022-23 dt : 9-2-2023.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 05-04-2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Providing Additional works to Nagenahalli Govt School in chowdeshwari ward no -02 of yelahanka Sub division.: ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ **Sri.G. Venkategowda** ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 180 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮುಂದುವರೆದು ಯಲಹಂಕ ಉಪ ವಿಭಾಗದ ಚೌಡೇಶ್ವರಿ ವಾರ್ಡ್ ನಂ-02 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ನಾಗೇನಹಳ್ಳಿ ಸರ್ಕಾರಿ ಶಾಲೆಯಲ್ಲಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡು ನಿರ್ವಹಿಸಬೆಕಾಗಿದ್ದು, ಅದರಂತೆ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಶಾಲಾ ಕಟ್ಟಡದ ಅಕ್ಕಪಕ್ಕದಲ್ಲಿ ವಾಸಿಸುವ ನಿವಾಸಿಗಳಿಂದ ಅಡಚಣೆ ಉಂಟಾಗುತ್ತಿರುವುದರಿಂದ ನಿಗದಿತ ಟೆಂಡರ್ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಹೆಚ್ಚುವರಿಯಾಗಿ 102 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ಮಂಜೂರು ಮಾಡುವಂತೆ ಗುತ್ತಿಗೆದಾರರು ಕೊರಿರುವುದರಿಂದ 102 ದಿನಗಳ ಅವಧಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Ramadasy earnest
Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ (ವಿಭಾಗ-ಎ)

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಪು.ತಿ.ನಂ:

EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Additional works to Nagenahalli Govt School in chowdeshwari ward no -02 of yelahanka Sub division
2	Amount of Work Portion	Rs. 40.00 lakhs
3	Estimated Cost	Rs.39.98 lakhs
4	Name of Contractor	Sri G Venkategowda
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 117 /2022-23 date : 9-2-2023.
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ 117 /2022-23 date : 9-2-2023.
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	9-8-2023.
9	Date of receipt of application in the sub division office	9-8-2023.
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation and laying cobblestone etc
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	102 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work .	102 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 20/- per day penalty may imposed

Assistant Engineer,

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಬೆಮ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ